

FLAGSTAFF DISTRICT

Active Project Status Report - Design

FEBRUARY 2008

DATA DATE: 02/06/2009



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

FEBRUARY 2008

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 02/06/2009) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 02/19/2009

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2009
FLAGSTAFF DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	PL1J	15	MO	13.3	H756601C	I-15, MP 13.3 TO MP 29.4 PAVEMENT PRESERVATION	07/22/2008	\$1,900
311	ZY1G	17	CN	328.0	H665301C	NEWMAN PARK TO AIRPORT ROAD CONSTRUCT NEW RIGHT OF WAY FENCE	07/24/2008	\$550
311	TN1H	89	CN	456.8	HX19701C	GRAY MOUNTAIN AND THE GAP INSTALL ROADWAY LIGHTING	08/27/2008	\$175
311 335	WF1H	999	SW	0.0	H699201C	STATEWIDE DMS PHASE 8 INSTALL DMS SIGNS	08/11/2008	\$2,961

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJCT NAME: TYPE OF WORK: PROJECT MANAGER:	<i>FUNDING START</i> FISCAL YEAR:
GN1H	17 YV 299.0 F \$1,500	MP 299 TO MP 318 DCR / ED PROJ MGR: DARIUSH PH: 712-8427	2007
NSSP	89A YV 0.0 F \$100	RED ROCK STATE PARK DESIGN PROJ MGR: MA PH: 712-6660	2009
TZ1H	89A CN ASP F \$125	SLIDE ROCK STATE PARK DESIGN (ADD'L PRRKING) PROJ MGR: MA PH: 712-6660	2009

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID: PROJECT NUMBER: PROJECT NAME:
RTE: CO: MP: TRACS: TYPE OF WORK: PROGRAM COST:
PROJECT MANAGER: COMMENTS: (in thousands) FY:

FISCAL YEAR: 20

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

FLAGSTAFF DISTRICT

BID ADVERTISEMENT: TBD 09

SV1J	NAVAJO ARMY DEPOT, WB	\$411	MAFIZ MIAN	
H768901C	1/2" MILL & 1/2" ACFC ON SHOULDER		602-712-4061	
40	CN 182.0 F			

BID ADVERTISEMENT: TBD 12

TA1H	BUTLER AVE TI		GEORGE WALLACE	
	SYSTEM ENHANCEMENT-ENGINEERING		928-779-7580	
40	CN 198.0 F			

BID ADVERTISEMENT: TBD 11

EM1E	WALNUT CANYON (WB)	\$6,500	GEORGE WALLACE	
H545701C	RECONSTRUCT ROADWAY (REPROFILE VERTICAL CURVES)	331	928-779-7580	
40	CN 205.0 F			

BID ADVERTISEMENT: DEC 09

ZT1H	BABBITTS TANK WASH BRIDGE		BRIAN GRIMALDI	
	SYSTEM ENHANCEMENT - ENGINEERING		602-712-8624	
40	CN 224.5 F			

BID ADVERTISEMENT: TBD 10

JS1H	TUSAYAN STREETS	\$4,900	GEORGE WALLACE	
H692701C	WIDEN ROADWAY - SAFTEY IMPROVEMENTS		928-779-7580	
64	CN 235.0 F			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

FLAGSTAFF DISTRICT

BID ADVERTISEMENT: DESIGN 09

NSSP	RED ROCK STATE PARK DESIGN	\$100	EVELYN MA 602-712-6660	SCHEDULING OF PRE-DESIGN MEETING IS PENDING.
89A YV	0.0 F			

BID ADVERTISEMENT: JUN 09

IH1J	SR 89A JCT AIRPORT ROAD INTERSECTION IMPROVEMENT		BASHIR HASSAN 602-712-7868	
89A YV	373.1 F			

BID ADVERTISEMENT: TBD 11

IV1A	AIRPORT ROAD TI (JW POWELL BLVD)	\$6,250	GEORGE WALLACE	
H413401C	CONSTRUCT INTERSECTION IMPR	331	928-779-7580	
89A CN	399.0 F 366-			

BID ADVERTISEMENT: DESIGN 09

TZ1H	SLIDE ROCK STATE PARK DESIGN (ADD'L PRRKING)	\$125	EVELYN MA 602-712-6660	THIS PROJECT IS NOT LISTED IN THE STATE PARK FIVE YEAR PLAN.
89A CN	ASP F			

BID ADVERTISEMENT: TBD 09

UX1C	JCT 89 - VAN'S TRADING POST	\$4,094	JULIA MENDOZA	
H527401C	2" ARAC & ARFC & TURNLANES	111 311	602-712-8060	
160 CN	311.5 F 160-A-(001)			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:					PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL
TRACS #:	TYPE OF WORK:					RESOURCE CODES:	MANAGER:	GENERAL COMMENTS
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:				

FLAGSTAFF DISTRICT

BID ADVERTISEMENT: MAY 09

DU1H	US 160 @ SR 264					\$1,724	RON FOLUCH	
H669501C	LIGHTING						602-712-8116	
160	CN	320.0	F	160-A(003)A				

BID ADVERTISEMENT: JUN 09

UL1H	US 160 TURN LANES AT NAVAJO ROUTE						GEORGE WALLACE	
	CONSTRUCT TURN LANES						928-779-7580	
160	CN	349.0	F					

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
F									
XQ1F	15	MO	9.0			FARM ROAD TI	CONSTRUCT NEW UNDERPASS	TBD FY 11	2011
MU1F	17	YV	299.0	H613601C		YAVAPAI COUNTY - JCT SR 179 (SB)	RR (4"TL, 3"PL) + RR ARFC	JAN 09	2009
UC1J	17	CN	316.5			ROCKY PARK-MCCONNELL	SYSTEM PRESERVATION - ENGINEERING	TBD FY 09	2009
RE1E	17	CN	322.0			MUNDS PARK TI	DESIGN TRAFFIC INTERCHANGE	MAY 14	2014
OS1J	40	CN	177.0	H751401C		MP 177-182 (EB&WB) SHOULDERS	PAVEMENT PRESERVATION	TBD FY 09	2009
SV1J	40	CN	182.0	H768901C		NAVAJO ARMY DEPOT, WB	1/2" MILL & 1/2" ACFC ON SHOULDER	TBD FY 09	2009
TA1H	40	CN	198.0			BUTLER AVE TI	SYSTEM ENHANCEMENT-ENGINEERING	TBD FY 12	2012
EM1E	40	CN	205.0	H545701C		WALNUT CANYON (WB)	RECONSTRUCT ROADWAY (REPROFILE	TBD FY 11	2011
ZT1H	40	CN	224.5			BABBITTS TANK WASH BRIDGE	SYSTEM ENHANCEMENT - ENGINEERING	NOV 09	2010
JS1H	64	CN	235.0	H692701C		TUSAYAN STREETS	WIDEN ROADWAY - SAFTEY IMPROVEME	TBD FY 10	2010
MN1J	89	CN	371.0			WEST SEDONA (NB & SB)	R & R 2.5" AC & FR	NOV 10	2011
ER1H	89	CN	420.0	H682601C		TOWNSEND - FERNWOOD	RR 4" & ARFC	NOV 09	2010
DA1J	89	CN	464.5			CAMERON SECTION	CONSTRUCT 4-LANE URBAN, SR 64 INTE	TBD FY 12	2012
ES1H	89	CN	495.0	H682701C		THE GAP - CEDAR RIDGE TP	SHOULDER WIDENING	JUL 09	2010
TDSP	89	CN	546.5	H475301C		PAGE REST AREA	CONST REST AREA & VISITOR CNTR	TBD FY 10	2010
NSSP	89A	YV	0.0			RED ROCK STATE PARK	DESIGN	DESIGN FY 09	2009
IH1J	89A	YV	373.1			SR 89A JCT AIRPORT ROAD	INTERSECTION IMPROVEMENT	MAY 09	2009
IV1A	89A	CN	399.0	H413401C		AIRPORT ROAD TI (JW POWELL BLVD)	CONSTRUCT INTERSECTION IMPR	TBD FY 11	2011
TZ1H	89A	CN	ASP			SLIDE ROCK STATE PARK	DESIGN (ADD'L PRRKING)	DESIGN FY 09	2009
UX1C	160	CN	311.5	H527401C		JCT 89 - VAN'S TRADING POST	2" ARAC & ARFC & TURNLANES	DESIGN FY 09	2009
DU1H	160	CN	320.0	H669501C		US 160 @ SR 264	LIGHTING	APR 09	2009
UL1H	160	CN	349.0			US 160 TURN LANES AT NAVAJO ROUTE	CONSTRUCT TURN LANES	MAY 09	2009

<http://www.azdot.gov/Highways/ppms/>
